

Project Overview :

Name:	SOLITON_FTTB_2023/2024_KLF149217- KILIFI COUNTY MEDICAL COMPLEX
Description:	
Project leader:	SOLITON TELMEC LTD
Customer:	SAFARICOM PLC
Status:	In Progress
Start:	10/13/2023 11:31:31 AM
Finish:	10/20/2023 11:31:31 AM

Item Description	Costs
Service Costs	Ksh 276,804.52
Material costs	Ksh 52,258.40
Total Excluding VAT	Ksh 329,062.92

Report Created By

cowuor

Christine Owuor



Section A Service Costs

Item Description	Price / m	QTY	Total			
Linearised Rate for Fiber Deployment						
GF-Planning Services(1.2/0.6 Trench)	23.23	2	46.46			
GF-Project Management Incl of H&S (1.2/0.6 Trench)	59.63	2	119.26			
GF-Civil Works for Main Route(1.2 Trench)	556.82	2	1,113.64			
Total Linearised Rate :				Ksh 1,279.36		
Item Description	UOM	Price	QTY	Total		
Installation of Aerial Cable	m	43.00	510	21,930.00		
Installation of ATB	pce	528.00	1	528.00		
As built documents	m	5.28	397	2,096.16		
Field detailed survey report	m	16.00	397	6,352.00		
Project Management Aerial Incl of H&S per meter	m	47.00	397	18,659.00		
Pole Cable Bracket, Supply and Installation	pce	2,200.00	2	4,400.00		
Pole Down-lead clamp, Supply and Installation	pce	1,500.00	3	4,500.00		
Pole Support, Supply and Installation	pce	9,000.00	3	27,000.00		
Pole, Supply & installation Wooden 10m	pce	13,500.00	4	54,000.00		
Pole Tangent Support, Supply and Installation	pce	1,800.00	5	9,000.00		
Pole, Supply & installation Wooden 8m	pce	11,000.00	5	55,000.00		
Supply and installation of Universal Pole bracket	pce	1,250.00	6	7,500.00		
Pole Tension Clamp, Supply and Installation	pce	2,300.00	12	27,600.00		
ISP Building As built documents per building	pce	880.00	1	880.00		
ISP Building Survey, Design per building	pce	4,400.00	1	4,400.00		
ISP Building Acquisition	pce	30,800.00	1	30,800.00		
Splicing, Testing and Commissioning 1 Core		440.00	2	880.00		
Total Brown Field :				Ksh 275,525.16		

Report Created By

cowuor

Christine Owuor

Created: Wednesday, October 18, 2023

SOLITON_FTTB_2023/2024_KLF149217- KILIFI COUNTY MEDICAL COMPLEX



Section B Material costs

Item Description	UOM	Price	QTY	Total
2 core Access terminal box (ATB)	Piece	420.00	1	420.00
ADSS fiber cable, 100m s/s clear span 24xSM G652D	meter	100.00	510	51,000.00
HDPE Low Friction, Silicon lined 32/26mm-New	meter	83.84	10	838.40
Total Material costs :				Vab E2 2E0 40

Total Material costs: Ksh 52,258.40

Report Created By

cowuor

Christine Owuor



APPROVAL:

Title	Name	Signature	Date
Planner (Contractor)			
Project Manager (Contractor)			
Safaricom Plc Engineer			
Safaricom Plc Manager			
Safaricom Plc Sn. Manager			